

Amended Master Procurement Plan for the year 2025

Ministry of Transport, Highways, Ports & Civil Aviation

Airport & Aviation Services (Sri Lanka) (Private) Limited

Locations - BIA, CIAR, MRIA, JIA

S/N	Location	Division	Project ID	Procurement category (Goods, Works & Services, etc.)	Project Description	Total Project Cost (LKR '000)	Budget Allocation Budget year 2025 (LKR '000)	Source of Financing/ Name of the Donor	Procurement Method (ICB, LIB, LNB, NCB, and National Shopping, etc.)	Level of Authority	Priority Status U = Urgent P = Priority N = Normal	Scheduled Date of Commencement dd-mm-year	Scheduled Date of Completion dd-mm-year	Current Status as at 31.03.2025
1	BIA	CATC	5587	Work	Upgrading the Language Laboratory at CATC	55,000	49,500	AASL	ICB	DPC-2	U	Oct-25	Dec-25	Scrutinized Report is being prepared
2	BIA	E&ANE	5782	Work	Supply Installation and Commissioning of Standalone X Ray Security Equipment for all airports	750,000	225,000	AASL	ICB	MPC	N	2025	2026	Initial specification preparation still under progress.
3	BIA	E&ANE	5939	Work	Supply Installation and Commissioning of Passenger Screening Equipment for AASL	100,000	90,000	AASL	ICB	DPC-1	P	2024	2025	TEC Tender Scrutinizing
4	BIA	E&ANE	5940	Work	Supply Installation and Commissioning of Explosive Trace Detectors (ETD)	200,000	170,000	AASL	ICB	DPC-1	P	2023	2025	Tender Awarded
5	BIA	E&ANE	5999	Work	Upgrading of HF Receiver System at KDP	100,000	80,000	AASL	ICB	DPC-1	N	2024	2026	DBD Preparation
6	BIA	E&ANE	6048	Work	Supply, Installation and Commissioning of UHF ground communication System at BIA	500,000	50,000	AASL	ICB	MPC	U	2024	2026	TEC Tender Scrutinizing
7	BIA	E&ANE	6051	Work	Supply, Installation of Floor Mounted Air Conditioning System at EANE Technical Room BIA	50,000	50,000	AASL	NCB	DPC-2	U	2024	2025	Tender Awarded
8	BIA	E&ANE	6052	Work	Earthing Improvements to CNS equipment sites	50,000	45,000	AASL	NCB	DPC-2	P	2024	2025	Initial specification preparation still under progress.
9	RMA	E&ANE	6077	Work	Supply, Installation & Commissioning of 2 Nos. of MW Links for AASL & IP Migration in E&ANE Network	160,000	123,000	AASL	ICB	DPC-1	N	2024	2026	DBD Preparation. Initial specification preparation still under progress.
10	RMA	E&ANE	6080	Work	Procurement of Upgrading HF Transmission System at ATD	350,000	10,000	AASL	ICB	DPC-1	N	2024	2026	DBD Preparation. Initial specification preparation still under progress.
11	RMA	E&ANE	6021	Work	Supply, Installation and commissioning of Air Traffic Management System at Area Control Centre, CIAR, Ratmalana.	1,200,000	1,000	AASL	ICB	SCAPC	N	2024	2027	DBD Preparation. Initial specification preparation still under progress.

S/N	Location	Division	Project ID	Procurement category (Goods, Works & Services, etc.)	Project Description	Total Project Cost (LKR '000)	Budget Allocation Budget year 2025 (LKR '000)	Source of Financing/ Name of the Donor	Procurement Method (ICB, LIB, LNB, NCB, and National Shopping, etc.)	Level of Authority	Priority Status U = Urgent P = Priority N = Normal	Scheduled Date of Commencement dd-mm-year	Scheduled Date of Completion dd-mm-year	Current Status as at 31.03.2025
12	RMA	E&ANE	6022	Work	Supply, Installation and Commissioning of Aeronautical Message Handling system at CIAR , Ratmalana	700,000	1,000	AASL	ICB	MPC	N	2024	2027	DBD Preparation. Initial specification preparation still under progress.
13	RMA	E&ANE	6023	Work	Implementation of Automatic Weather Observation System (AWOS) at CIAR	75,000	1,000	AASL	ICB	DPC-2	N	2024	2027	DBD Preparation. Initial specification preparation still under progress.
14	RMA	E&ANE	5786	Work	Extended Range VHF Communication System for Piduru	400,000	160,000	AASL	ICB	DPC-1	P	2022	2026	Revised DBD preparation
15	BIA	Electrical	5608(i)	Work	Supply, Installation, Testing and Commissioning of 2500kWp distributed Solar Photovoltaic System - Scattered (BIA, RMA, MRJA) Sub Project 1: Supply of Solar Panels Sub Project 2: Supply of Solar Inverters Sub Project 3 : Installation accessories	96,000	80,000	AASL	NCB	DPC-2	U	Sep-24	Jan-25	Solar panel procurement completed
16	BIA	Electrical	5776	Work	Upgrading of Apron B & C with LED Lights	175,000	1,000	AASL	NCB	DPC-1	N	Jan-25	Jan-26	Document stage
17	BIA	Electrical	6002(ii)	Work	Improvement of MV (Medium Voltage)system at BIA - Cable laying WT and 22 area	65,000	50,000	AASL	NCB	DPC-2	U	Sep-24	Mar-25	Ongoing project, scheduled to Complete the project on or before end of May-2025
18	BIA	Electrical	6002(v)	Work	Improvement of MV (Medium Voltage)system at BIA - Supply installation of 11kV transformers for TB transformer 1 (replacment) and new transformer for DPC substation	65,000	45,000	AASL	NCB	DPC-2	U	Mar-25	Sep-25	Submitted TEC recommendation to DPC-2. Once obtain approval can be awarded the tender.
19		AM	New	Work	Electrical Hanging fence	100,000	75,000							
20	BIA	IT	5631	Work	Data Center Firewall	85,000	76,500	AASL	NCB	DPC-2	N			Bidding document submitted to DP2
21	BIA	IT	6003	Work	Database Replication Server and Disaster Recovery	95,000	85,500	AASL	NCB	DPC-2	N			Waiting Audit Report
22	BIA	IT	6059	Work	BIA Perimeter Firewall	75,000	67,500	AASL	NCB	DPC-2	N			Awaiting TEC Nomination

S/N	Location	Division	Project ID	Procurement category (Goods, Works & Services, etc.)	Project Description	Total Project Cost (LKR '000)	Budget Allocation Budget year 2025 (LKR '000)	Source of Financing/ Name of the Donor	Procurement Method (ICB, LIB, LNB, NCB, and National Shopping, etc.)	Level of Authority	Priority Status U = Urgent P = Priority N = Normal	Scheduled Date of Commencement dd-mm-year	Scheduled Date of Completion dd-mm-year	Current Status as at 31.03.2025
23	BIA	ME	6006	Work	Developing of a CAD Model for the Existing Terminal Building for Engineering Services at BIA, Katunayake	105,000	80,000	AASL	NCB	DPC-1	U	01.02.2024	02.01.2025	Agreement signed. Project on progress (16%).
24	BIA	ME	6063	Work	Status Monitoring system for Terminal and Pier Building Air condition system	175,000	135,000	AASL	NCB	DPC-1	P	01.06.2024	20.08.2025	TEC appointed on 09.01.2025. Scrutinizing on progress
25	BIA	P&D	5777	Work	Development of master plan for BIA	280,000	260,000	AASL	ICB	CPCC	P	12.07.2024	12.01.2025	Single Bid was received. CPCMC evaluated Technical Proposals, Financial proposals & Negotiated with the Bidder. As the negotiated price is above the authority limit of CPCMC it was referred to the CPCC by the ministry. CPCC was appointed and Negotiation with the Consultant was completed.
26	BIA	P&D	6068	Work	Package 1 - Terminal Expansion	6,500,000	2,000,000	AASL	ICB	CAPC	U	21.03.2024	16.12.2024	The Cabinet of Ministers at its meeting held on 09/02/2025 decided to grant approval to terminate the Procurement process and float a new procurement expeditiously for the selection of a suitable contractor. This cabinet decision will be informed to the Court of Appeal in due course.
27	BIA	P&D	6066	Work	Construction of Car Park near BIA Police Station	150,000	125,000	AASL	NCB	DCP	P	25.06.2025	25.12.2025	Bids have been called.
28	BIA	Projects	6042	Work	Refurbishment of Lotus lounge-Stage 1	400,000	350,000	AASL	NCB	DPC-1	U	Early March 2025	Early September 2025	DPC 01 approved to award to M/s. Vonlan Construction (Pvt) Ltd at a total cost of Rs.273,299,849.55 + VAT (Including Contingencies) on 04.03.2025. Contract to be awarded.
29	BIA	Projects	6044	Work	Landside Public Wash Room Facility BIADP - Phase II - Stage 2	178,000	178,000	AASL	NCB	DPC-1	U	Early January 2025	Early June 2025	Awarded. Work in progress. 27% completed

S/N	Location	Division	Project ID	Procurement category (Goods, Works & Services, etc.)	Project Description	Total Project Cost (LKR '000)	Budget Allocation Budget year 2025 (LKR '000)	Source of Financing/ Name of the Donor	Procurement Method (ICB, LIB, LNB, NCB, and National Shopping, etc.)	Level of Authority	Priority Status U = Urgent P = Priority N = Normal	Scheduled Date of Commencement dd-mm-year	Scheduled Date of Completion dd-mm-year	Current Status as at 31.03.2025
30	BIA	Security	6067	Work	Accommodation Building for Security Personnel (Male/ female) With 3 floors	1,250,000	725,000	AASL	NCB	MPC	P	Jul-25	Jul-26	Evaluation Stage
31	BIA	HR	5773-1	Work	Refurbishment of Quarters (No.01, 02, 03, 04, 05, 07, 08, 09 & Grade C) at Transmitting station, Attidiya	60,000	20,000	AASL	NCB	DCP2	U	2025-05-05	2026-04-02	Quarter No. 5 - Renovation work Completed. Site cleaning and Handing over pending. Q. 07,08,09 - Procurement document under scrutiny. Other quarters are handle by CEP&D
32	RMA	ANS	New	Work	Airport Facility Complex-Colombo International Airport, Ratmalana	4,600,000	1,100,000	AASL	NCB	SCAPC	U	Apr-25	Nov-26	Bid evaluation in progress
33	BIA	ANS	New	Work	Capacity Enhancement of the Colombo flight Information Region	500,000	200,000	AASL	ICB	CAPC	U	To be determined after getting the fresh Cabinet approval	TBD subject to the commencement date	Chairman of AASL has sought the assistance from the DGCA to get down a consultant from COSCAP program of the ICAO to address several burning issues in this project as an immediate measure
34	BIA	AM	New	Work	Upgrading of office area Toilets at PTB (stage)	100,000	10,000	AASL	NCB	DPC-2	P	01/05/2025	12/12/2025	Raising PR
35	BIA	AM	New	Work	Terminal Carpark Washroom full refurbishment	80,000	40,000	AASL	NCB	DPC-2	P	01/06/2025	12/12/2025	Raising PR
36	BIA	AM	New	Work	Arrival Silk Route Refurbishment	200,000	200,000	AASL	NCB	DPC-2	P	30/06/2025	12/12/2025	Raising PR
37	BIA	AM	New	Work	Gold Route Refurbishment	150,000	150,000	AASL	NCB	DPC-1	P	30/06/2025	12/12/2025	Raising PR
38	BIA	Projects CE (P&D)	New	Work	Refurbishment of Revenue counters at Arrival Outerporch (Information, Taxi & Entry ticket counters) & Refurbishment of Revenue counters at Diparture outerporch (left luggage , infirmation counter & Entry ticket counter)	100,000	80,000							Document preparation
39	BIA	AM	New	Work	Redesigning umbrella car park with more parking slots and Shelter for motor cycles at umbrella car park	75,000	40,000	AASL	NCB	DPC-2	P	30/05/2025	12/12/2025	Raising PR

S/N	Location	Division	Project ID	Procurement category (Goods, Works & Services, etc.)	Project Description	Total Project Cost (LKR '000)	Budget Allocation Budget year 2025 (LKR '000)	Source of Financing/ Name of the Donor	Procurement Method (ICB, LIB, LNB, NCB, and National Shopping, etc.)	Level of Authority	Priority Status U = Urgent P = Priority N = Normal	Scheduled Date of Commencement dd-mm-year	Scheduled Date of Completion dd-mm-year	Current Status as at 31.03.2025
40	BIA	CE(M)	6047	Work	Construction of New building for building group workers at Maintenance Complex	278,000	75,000	AASL	NCB	DPC-1	P	01.07.2025	01.10.2027	Draft bid document prepared by CE (P&D) and submitted for review and appointment of TEC. PR for Rs. 75Mn raised by CEM
41	BIA	Electrical	New	Work	O4 AGL Substation Expansion Project	65,000	13,000	AASL	NCB	DPC-2	P	Jun-25	Mar-26	Preparation of document by CE(P&D), Sent BOQ, Specs & Drawings to P&D. PR raised (PR No.: BIA-42778/ 08.01.2025)
42	BIA	Electrical	New	Work	Electrical Engineering Operational Building	250,000	50,000	AASL	NCB	DPC-1	P	Jul-25	Jul-26	Preparation of document by CE(P&D), PR raised (PR No.: BIA-42778/ 08.01.2025)
43	BIA	Electrical	New	Work	Supply and Installation of 1000kVA Soundproof Generator for MDB, PTB	60,000	54,000	AASL	NCB	DPC-2	P	Jun-25	Oct-25	Preparation of document PR raised
44	BIA	Electrical	New	Work	Installation of 600 kWp Roof Top Solar system	120,000	24,000	AASL	NCB	DPC-1	P	Aug-25	Nov-25	Document stage
45	BIA	E&ANE	New	Work	Upgrade / Supply Installation and Commissioning of Mode-S Approach Control Radar for BIA	1,000,000	1,000	AASL	ICB	SCAPC	N	2025	2028	DBD Preparation. Initial specification preparation still under progress.
46	BIA	F&RS	New	Work	Construction of F&RS Sub Station 04 End	120,000	24,000	AASL	NCB	DPC-1	U	01.01.2025	31.01.2026	Drawing pending to Authorization
47	JIA	F&RS	New	Work	Construction of F&RS Station - JIA	120,000	24,000	AASL	NCB	DPC-1	U	01.09.2025	31.12.2025	Design Stage in progress
48	BIA	IT	New	Work	Deployment of DC Replication	85,000	76,500	AASL	NCB	DPC-2	N	01.01.2025	31.10.2025	Awaiting TEC Nomination
49	BIA	IT	New	Work	Installation and Commissioning of NW Distribution System	100,000	90,000	AASL	NCB	DPC-2	N	01.01.2025	31.10.2025	Preparation of Bidding Document
50	BIA	IT	New	Work	Installation and Commissioning of DC Servers	70,000	63,000	AASL	NCB	DPC-2	N	01.01.2025	31.10.2025	Tender Published

S/N	Location	Division	Project ID	Procurement category (Goods, Works & Services, etc.)	Project Description	Total Project Cost (LKR '000)	Budget Allocation Budget year 2025 (LKR '000)	Source of Financing/ Name of the Donor	Procurement Method (ICB, LIB, LNB, NCB, and National Shopping, etc.)	Level of Authority	Priority Status U = Urgent P = Priority N = Normal	Scheduled Date of Commencement dd-mm-year	Scheduled Date of Completion dd-mm-year	Current Status as at 31.03.2025
51	BIA	IT	New	Work	PABX System	75,000	67,500	AASL	NCB	DPC-2	N	01.01.2025	31.10.2025	Awating TEC Nomination
52	BIA	IT	5860	Work	E gate	585,000	58,500	AASL	NCB	MPC	N	01.01.2025	31.10.2025	Cancelled
53	BIA	IT HR	New	Work	ERP Phase 2 Implementation	400,000	280,000	AASL	NCB	MPC	N	01.02.2025	31.12.2025	Decided to Implement HR Module at this stage. Project needs to be transferred to HR Division
54	BIA	ME	6007	Work	Design, Supply, Installation, Testing & Commissioning of New Automated Overhead Sorting Carousel with Auto Tag Readers in Departure Baggage make-up Area at BIA Katunayaka	300,000	270,000	AASL	NCB	DPC-1	P	20.11.2024	01.07.2025	Draft Tender Document submitted to SCM
55	JIA	ME	6071	Work	Construction of Water Treatment Plant for JIA	100,000	90,000	AASL	NCB	DPC-2	U	20.10.2024	02.05.2025	TEC appointed on 03.01.2025. Scrutinizing on progress
56	JIA	ME	6072	Work	Construction of Sewer Treatment Plant for JIA	175,000	157,500	AASL	NCB	DPC-1	U	20.10.2024	02.05.2025	TEC appointed on 03.01.2025. Scrutinizing on progress
57	BIA	P&D	New	Work	Re-arrangement of immigration counters at Arrival Passenger Terminal at BIA	200,000	180,000	AASL	NCB	DCP	P	25.07.2025	25.04.2026	Lay out design was finalized subsequent to series of meetings with Immigration & Emigration Dept.. Bidding document preparation in progress.
58	MRIA	P&D	New	Work	Carrying out Obstacle survey	50,000	50,000	AASL	NCB	DCP	P	12.08.2025	12.10.2025	This Survey to be carried out by Survey dept. of Sri Lanka. A price proposal was obtained from the survey department. Work in progress to carry out necessary approvals.
59	RMA	RAGO	5652	Work	Refurbishment of Hanger 11 at RMA	150,000	120,000	AASL	NCB	DPC-1	U	2025-10-02	2025-10-05	Bids under evaluation process
60	BIA	AL&ID	New	Work	Airport Operational Building at BIA	4,672,000	934,400	AASL	NCB	SCAPC	N	Jun-25	Jun-27	Approval from Physical Planning is Pending

S/N	Location	Division	Project ID	Procurement category (Goods, Works & Services, etc.)	Project Description	Total Project Cost (LKR '000)	Budget Allocation Budget year 2025 (LKR '000)	Source of Financing/ Name of the Donor	Procurement Method (ICB, LIB, LNB, NCB, and National Shopping, etc.)	Level of Authority	Priority Status U = Urgent P = Priority N = Normal	Scheduled Date of Commencement dd-mm-year	Scheduled Date of Completion dd-mm-year	Current Status as at 31.03.2025
61	BIA	AL&ID	New	Work	Check-In lobby development	200,000	200,000	AASL	NCB	DPC-1	U	01-Apr	30-Sep	BEC submitted their recommendation to MPC. Waiting for MPC approval for the draft tender document.
62	BIA	AL&ID	New	Work	Rearrangement and Improvements to Arrival Lobby-stage 1	500,000	300,000	AASL	NCB	DPC-1	P	Jun-25	Dec-25	Tender document preparation
63	BIA	Security	New	Work	Supply & installation of Access Pass issuing system	300,000	1,000							Nil
64	RMA	E&ANE	New	Work	Refurbishment of E&ANE Building at ATD	70,000	5,000	AASL	NCB	DPC-2	N	2025	2028	DBD Preparation. Initial specification preparation still under progress.
65	BIA	AL&ID	5486	Work	Construction of Poly Tunnel for Orchid Plantation at BIA, Katunayake	75,000	7,500	AASL	-	-	N	01-Feb	30-Jul-25	Ongoing Designs & Implementaion through Direcct Labour
66	BIA	CE(M)	M6106	Work	Renovation of Toilet in Fire bldg.	60,000	60,000	AASL	NCB	DPC 02	P	20-Jan-25	20-Jul-25	Project commenced in January 2025. Project is in progress. Progress is 40%. Project managed by Projects division
67	BIA	CE(M)	New	Work	Painting the Wall Cladding at VIP Area	65,000	65,000	AASL	NCB	DPC 02	P	15-May-25	15-Dec-25	Document preparation is in progress. Literature review.
68	BIA	CE(M)	New	Work	External Wall Painting at Departure Terminal			AASL	NCB	DPC 02	P	15-May-25	15-Dec-25	Scrutinizing stage (Scrutinized BD submitted to Legal for comments)
69	BIA	CE(M)	New	Work	External Wall Painting at Arrival Terminal			AASL	NCB	DPC 02	P	15-Mar-25	15-Sep-25	Scrutinizing stage (Scrutinized BD submitted to Legal for comments)
70	MRIA	CE(M)	New	Work	Improvements to the balance area of storm water drainage system at MRIA-Stage 2 (Length - 480 m)	137,000	137,000	AASL	NCB	DPC 01	U	1-May-25	20-Mar-26	Document preparation is in progress. PR raised. Not scheduled
71	MRIA	CE(M)	New	Work	Improvements to outer perimeter road at MRIA-Stage 1(Length-4 km)	250,000	250,000	AASL	NCB	DPC 01	P	15-Mar-25	30-Dec-25	Document preparation is in progress. Design stage. PR raised. Not scheduled

S/N	Location	Division	Project ID	Procurement category (Goods, Works & Services, etc.)	Project Description	Total Project Cost (LKR '000)	Budget Allocation Budget year 2025 (LKR '000)	Source of Financing/ Name of the Donor	Procurement Method (ICB, LIB, LNB, NCB, and National Shopping, etc.)	Level of Authority	Priority Status U = Urgent P = Priority N = Normal	Scheduled Date of Commencement dd-mm-year	Scheduled Date of Completion dd-mm-year	Current Status as at 31.03.2025
72	BIA	CE(M)	New	Work	Waterproofing of Departure Roof Slab (Phase I)	163,455	154,455	AASL	NCB	DPC 02	U	15-Aug-25	10-Apr-25	Document preparation is in progress. Literature review. Not scheduled
73	BIA	CE(M)	New	Work	Waterproofing the 2nd Floor of Arrival Terminal			AASL	NCB	DPC 02	U	15-Mar-25	15-Jul-25	Document preparation is in progress. Literature review. Not scheduled
74	BIA	CE(M)	New	Work	Waterproofing of Machine Room Floor above Silk Route at Arrival Terminal			AASL	NCB	DPC 02	U	15-Mar-25	15-Jul-25	Document preparation is in progress. Literature review. Not scheduled
75	BIA	CE(M)	New	Work	Waterproofing of Roof Slab in Custom and Office area at BIA (Phase II)			AASL	NCB	DPC 02	U	15-May-25	15-Oct-25	Document preparation is in progress. Literature review. Not scheduled
76	BIA	CE(M)	New	Work	Waterproofing of Roof Slab at Pier Building (Phase I)			AASL	NCB	DPC 02	U	15-Jul-25	15-Dec-25	Document preparation is in progress. Literature review. Not scheduled
77	BIA	CE(M)	New	Work	Applying Joint Sealant between Concrete Panels at Roof Slab at Pier Building (Phase I)			AASL	NCB	DPC 02	U	20-Feb-25	15-Aug-25	Document preparation is in progress. Literature review. Not scheduled
78	BIA	CE(M)	New	Work	Installation of Solar Control Films on Glass Panels at Terminal and Pier Buildings	90,000	60,000	AASL	NCB	DPC 02	N	15-Jul-25	15-Dec-26	Document preparation is in progress. Literature review. Not scheduled
79	BIA	CE(M)	New	Work	Waterproofing the roof slab of Maintenance building (Phase I)	77,400	77,400	AASL	NCB	DPC 02	U	1-May-25	1-Sep-25	Document scrutinizing stage. (Scrutinized document will be submitted on 11.04.02025)
80	BIA	CE(M)	New	Work	Waterproofing the roof slab of Maintenance building (Phase II)			AASL	NCB	DPC 02	U	1-May-25	1-Sep-25	Document scrutinizing stage. (Scrutinized document will be submitted on 11.04.02025)
81	BIA	CE(M)	New	Work	Waterproofing the roof slab of Maintenance building (Phase III)			AASL	NCB	DPC 02	P	1-Aug-25	1-Dec-25	Document preparation is in progress. Literature review. Not scheduled.
82	BIA	Electrical	New	Work	Upgrade Controllers of the Existing Generators (2 Nos.)	75,000	75,000	AASL	NCB	DPC-2	U	Feb-25	Apr-25	Completed draft bid document submitted to SCM to proceed with the procurement process.

S/N	Location	Division	Project ID	Procurement category (Goods, Works & Services, etc.)	Project Description	Total Project Cost (LKR '000)	Budget Allocation Budget year 2025 (LKR '000)	Source of Financing/ Name of the Donor	Procurement Method (ICB, LIB, LNB, NCB, and National Shopping, etc.)	Level of Authority	Priority Status U = Urgent P = Priority N = Normal	Scheduled Date of Commencement dd-mm-year	Scheduled Date of Completion dd-mm-year	Current Status as at 31.03.2025
83	BIA	ME	M6137	Work	Chilled water piping Refurbishment at PTB, Pier & ancillary building, BIA	60,000	54,000	AASL	NCB	DPC-2	P	01.07.2024	01.09.2025	TEC appointed on 07.01.2025. Scrutinizing on progress
84	BIA	ME	5917	Work	Interconnecting of Chilled Water System from Stage 2	150,000	75,000	AASL	NCB	DPC-1	N	20.01.2025	30.10.2025	Document preparation on progress
85	BIA	ME	M6150	Work	Air Condition Ducting Refurbishment at PTB, Pier & ancillary building, BIA	60,000	8,000	AASL	NCB	DPC-2	P	01.06.2024	10.08.2025	Scrutinizing done. Document submitted to SCM
86	BIA	ME	New	Work	Cooling Tower Refurbishment at PTB, Pier & ancillary building, BIA	75,000	37,500	AASL	NCB	DPC-2	P	01.04.2025	10.12.2025	Document preparation on progress
87	BIA	ME	New	Work	Refurbishment of Air Conditioning System at Terminal Building	170,000	85,000	AASL	NCB	DPC-1	P	30.04.2025	20.12.2025	Document preparation on progress
88	BIA	ME	New	Work	Refurbishment of Lift No. 01, 02, 03, 04, 05, 06, & 07 including replacement of control system	50,000	25,000	AASL	NCB	DPC-2	P	01.03.2025	05.09.2025	Document preparation on progress
89	BIA	ME	New	Work	STP Refurbishment	80,000	56,000	AASL	NCB	DPC-2	P	10.02.2025	20.09.2025	Document preparation on progress
90	BIA	ME	New	Work	Replacement of the Chiller No 3 at Cargo Terminal 5	85,000	17,000	AASL	NCB	DPC-2	P	05.05.2025	15.11.2025	PR raised. Total Draft document submitted to SCM
91	JIA	Security	M6124	Work	2 Nos. of Vehicle Check Point with Shelter	70,000	70,000	AASL			P	Jan-24	Jun-24	Procurement Stage
92	BIA	Security	5977		Maintenance of Security Equipment	50,000	50,000	AASL			N	Mar-25	Mar-24	Documentation Stage
93	BIA	AM	B/F	Services	Provision of Janitorial and cleaning services for ancillary area and its precincts at BIA	152,500	152,500	AASL	NCB	DPC-1	P	01/01/2025	12/12/2025	Awarded
94	BIA	AM	GE003	Goods	Baggage Trolley (500 Nos)	125,000		AASL			P	1/8/2024	01/8/2025	Procurement stage
95	BIA	CATC	New	Goods	Distance Measuring Equipment (Landing) (01 No)	100,000								

S/N	Location	Division	Project ID	Procurement category (Goods, Works & Services, etc.)	Project Description	Total Project Cost (LKR '000)	Budget Allocation Budget year 2025 (LKR '000)	Source of Financing/ Name of the Donor	Procurement Method (ICB, LIB, LNB, NCB,and National Shopping, etc.)	Level of Authority	Priority Status U = Urgent P = Priority N = Normal	Scheduled Date of Commencement dd-mm-year	Scheduled Date of Completion dd-mm-year	Current Status as at 31.03.2025
96	BIA, CIAR, MRJA, JIA, BTIA			Goods	Motor Vehicles	2,614,300								To be submitted for Treasury Approval. Procurement will be planned after obtained the treasury approval.
96-1	BIA	F&RS	FR002	Goods	Major F&RS Vehicle (01 No)		550,000	AASL	LIB	SCAPC	U	01.01.2025	01.08.2025	
96-2	BIA	C&P, Marketing, IA&QA, SMD, PR, CE(P&D), ME, CMO, E&ANE, AIM, CATD, AL&ID	MV005	Goods	Car (13 Nos)		368,000	AASL	NCB	DPC-1	N			
96-3	BIA, CIAR, MRJA	Fin, AM, EE, PR, CE(P&D), ME, CE(M), ANS, E&ANE, SS, C&AFM, AL&ID, AM, ANS, E&ANE, EE, F&RS, CE(M), ANS	MV006	Goods	Double Cab (31 Nos)		770,000	AASL	NCB	MPC	N			
96-4	BIA, CIAR	C&P, Marketing , ANS, E&ANE, SS	MV018	Goods	Van (07 Nos)		133,000	AASL	NCB	DPC-2	N			
96-5	CIAR	F&RS		Goods	Equipment Vehicle (01 no)		450,000	AASL	LIB	SCAPC	U	01.01.2025	01.08.2025	
96-6	CIAR, JIA	SS	MV008	Goods	Jeep & SUV (02 Nos)		120,000	AASL	NCB	DPC-2	N			
96-7	MRJA	ME	MV012	Goods	Runway Sweeper (01 No)		120,000	AASL	NCB	DPC-1	N			
96-8	BIA	ME, CATC	MV004	Goods	Bus (02 Nos)		30,000							

S/N	Location	Division	Project ID	Procurement category (Goods, Works & Services, etc.)	Project Description	Total Project Cost (LKR '000)	Budget Allocation Budget year 2025 (LKR '000)	Source of Financing/ Name of the Donor	Procurement Method (ICB, LIB, LNB, NCB, and National Shopping, etc.)	Level of Authority	Priority Status U = Urgent P = Priority N = Normal	Scheduled Date of Commencement dd-mm-year	Scheduled Date of Completion dd-mm-year	Current Status as at 31.03.2025
97-10	CIAR	E&ANE		Goods	Motor Lorry (01 No)		14,000							
97-11	BIA	ME		Goods	Passenger Van (02 Nos)		36,000							
97-12	BIA	SCM		Goods	Motor Cycle (01 No)		550							

Note - Awarded & Project in progress, Completed Projects pending financial commitments, Terminated projects and Budget allocation zero (0) projects are not included to Master Procurement Plan 2025